



Public Works Engineering Division · 555 Santa Clara Street · Vallejo · CA · 94590 · 707.648.5251

Project Update: December 8, 2015

MARE ISLAND WESTERN APPROACH REPLACEMENT BRIDGE PROJECT: STAGE TWO

VALLEJO, CA – The first stage of construction on the Mare Island Western Approach replacement project, which began on July 6, 2015, has been completed. During the second stage, it is planned for pedestrians and bicyclists to continue detour onto the existing sidewalk path that goes over the Railroad Bridge. Once the project is fully complete the pedestrian path will follow the new sidewalk onto G Street.

The directional traffic pattern will remain the same - one-way (westbound) onto Mare Island and exiting Mare Island through North Mare Island, out to Highway 37.



The installation and testing of 18" water line underneath the bridge will be completed by early next week. The stage-2 deck operations will commence followed by placing precast panels after pouring bridge support.



It is anticipated that Mare Island Causeway will be closed to through traffic for two days between the hours of 9:00 a.m. to 6:00 p.m. in order to match the new deck with old deck and seal the joints. At least one week advance notice will be provided through traffic signs, [Facebook posts](#), press releases, and [Nextdoor](#) alerts. The City is currently targeting the last week of December to take advantage of low traffic volumes. Regular construction updates will be published through the [City Manager's Bi-Weekly Report](#) and on the [project webpage](#).

Emergency response vehicles will be able to enter and exit Mare Island using the Causeway Bridge. Vehicles using the bridge should be prepared to yield to emergency traffic in the construction zone.

Anticipated Project Milestones:

Stage 2 Completion: December 2015

Project Substantial Completion: January 2016

< END >